

# PREVENTATIVE MAINTENANCE CHECKLIST

## MODBAR POUR-OVER 6 MONTH

Please fill out all sections completely

Customer Name .....	Phone .....
Location Address .....	Serial Number .....
Machine Model .....	Replaced Parts .....

- ☐ Clean Machine  
☐ Inspect Drain System  
☐ Inspect Module for Water Leaks  
☐ Test Brew Volumes  
☐ Test Flow Meter Resistance (2.2 k $\Omega$   $\pm$ 10%) .....k $\Omega$   
☐ Verify Brew Volumes .....ml  
☐ Verify Boiler Temperature Set Point .....°F/°C  
☐ Test Switches, Encoder and Touch Screen for Proper Operation    ☐ Operational  
☐ Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and Water Test Kit (**F.9.0000**). Complete All Fields in Form Below

WATER SPECIFICATIONS				YOUR TEST RESULTS	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–90psi (2–6bar)      Flow Rate: 2 gal./min. ( $\approx$ 8 l/min)      1 gpg US = 17.1 ppm = 17.1 mg/l					
Brand & Model of Water Filtration System					