

PREVENTATIVE MAINTENANCE CHECKLIST

PRE 2019 MODBAR STEAM 12 MONTH

Please fill out all sections completely

Customer Name	Phone
Location Address	Serial Number
Machine Model	Replaced Parts

- ☐ Drain/Refresh Steam Boiler
☐ Inspect module for signs of water leaks
☐ Replace pressure relief valve ☐ **(B.2.025 and L180/1)**
☐ Replace vacuum breaker ☐ **(L193)**
☐ Rebuild steam valve ☐ **(RBK-01)**
☐ Replace male CPC fitting O-Rings ☐ **(P-0125-01)**
☐ Replace Steam Wand Acorn Nut O-Ring ☐ **(M-0145-03)**
☐ Verify Steam Boiler Temperature Set Point°F/°C
☐ Inspect Level Probe ☐ Operational ☐ Replaced
☐ Test Lever, Encoder and Touch Screen for Proper Operation ☐ Operational
☐ Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and Water Test Kit **(F.9.0000)**. Complete All Fields in Form Below

LA MARZOCCO WATER SPECIFICATIONS				YOUR TEST RESULTS	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–90psi (2–6bar) Flow Rate: 2 gal./min. (≈ 8 l/min) 1 gpg US = 17.1 ppm = 17.1 mg/l					
Brand & Model of Water Filtration System					