

# PREVENTATIVE MAINTENANCE CHECKLIST

## PRE 2019 MODBAR STEAM 6 MONTH

Please fill out all sections completely

Customer Name .....	Phone .....
Location Address .....	Serial Number .....
Machine Model .....	Replaced Parts .....

- ☐ Drain/Refresh Steam Boiler  
☐ Clean Dust from Fan, Vents and Power Supplies  
☐ Replace Vacuum Breaker O-Ring ☐ **(F.2.019)**  
☐ Rebuild Steam Valve ☐ **(RBK-01)**  
☐ Replace Male CPC Fitting O-Rings ☐ **(P-0125-01)**  
☐ Verify Steam Boiler Temperature Set Point .....°F/°C  
☐ Inspect Level Probe ☐ Operational ☐ Replaced  
☐ Test Lever, Encoder and Touch Screen for Proper Operation ☐ Operational  
☐ Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and Water Test Kit **(F.9.0000)**. Complete All Fields in Form Below

LA MARZOCCO WATER SPECIFICATIONS				YOUR TEST RESULTS	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–90psi (2–6bar)      Flow Rate: 2 gal./min. (≈ 8 l/min)      1 gpg US = 17.1 ppm = 17.1 mg/l					
Brand & Model of Water Filtration System					